

April 2025 - May 2025

April 27	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	28	29	30	May 1	2	3
					Demo	
4	5	6	7	8	9	10
		Demo			Excavation	
11	12	13	14	15	16	17
			Excavation			
18	19	20	21	22	23	24
		Excavation			Pin Piles	

May 2025 - June 2025

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25	26	27	28	29	30	31	
			Pin Piles				
June 1	2	3	4	5	6	7	
		Pin Piles				Foundation	
8	9	10	11	12	13	14	
			Foundation				
15	16	17	18	19	20	21	
			Foundation				
22	23	24	25	26	27	28	
			Foundation				

June 2025 - August 2025

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
29	30	July 1	2	3	4	5	
	Foundation						
6	7	8	9	10	11	12	
	Backfill						
13	14	15	16	17	18	19	
	Backfill						
20	21	22	23	24	25	26	
	Basement/Garage Slab						
27	28	29	30	31	August 1	2	
	Framing						

August 2025 - September 2025

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
3	4	5	6	7	8	9	
			Framing				
10	11	12	13	14	15	16	
			Framing				
17	18	19	20	21	22	23	
			Framing				
24	25	26	27	28	29	30	
			Framing				
31	September 1	2	3	4	5	6	
			Framing				

September 2025 - October 2025

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
7	8	9	10	11	12	13
			Framing			
14	15	16	17	18	19	20
			Framing			
21	22	23	24	25	26	27
			Framing			
28	29	30	October 1	2	3	4
		Framing				Roofing
5	6	7	8	9	10	11
Roofing				Rough In Plumbing		
		Gutter and downspouts	Window/Door Install		Siding Install	

October 2025 - November 2025

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
12	13	14	15	16	17	18	
			Rough In Plumbing				
19	20	21	22	23	24	25	
	Rough In Plumbing			Rough In HVAC			
26	27	28	29	30	31	November 1	
			Rough In HVAC				
2	3	4	5	6	7	8	
	Rough In HVAC			Rough In Electric			
9	10	11	12	13	14	15	
			Rough In Electric				

November 2025 - December 2025

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
16	17	18	19	20	21	22	
Rough In Electric							
23	24	25	26	27	28	29	
Rough In Electric							
30	December 1	2	3	4	5	6	
Rough In Electric							
7	8	9	10	11	12	13	
Rough In Electric							
14	15	16	17	18	19	20	
Rough In Fire Sprinkler System							
Insulation							

December 2025 - January 2026

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
21	22	23	24	25	26	27
			Drywall	Drywall		
28	29	30	31	January 1	2	3
			Drywall	Drywall		
4	5	6	7	8	9	10
			Drywall	Drywall		
11	12	13	14	15	16	17
			Drywall			
18	19	20	21	22	23	24
			Drop Coat of Paint			

January 2026 - March 2026

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25							
26				Hardwood Floor Install			
27							
28							
29							
30							
31							
February 1							
2							
3							
4				Finish Carpentry			
5							
6					Cabinet Install		
7							
8							
9				Finish Carpentry			
10							
11				Cabinet Install			
12							
13							
14							
15				Finish Carpentry			
16							
17				Cabinet Install			
18							
19				Finish Carpentry			
20							
21				Cabinet Install			
22							
23				Tile Install			
24							
25				Finish Carpentry			
26							
27				Slab Template			
28							
29				Tile Install			
30							
31							

March 2026 - April 2026

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
March 1	2	3	4	5	6	7	
	Finish Carpentry						
	Tile Install						
	Interior Stair Install						
8	9	10	11	12	13	14	
	Interior Stair Install						
	Tile Install						
	Slab Install						
15	16	17	18	19	20	21	
	Slab Install						
	Interior Final Paint						
22	23	24	25	26	27	28	
	Interior Final Paint						
29	30	31	April 1	2	3	4	
	Interior Final Paint						

April 2026 - May 2026

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
5	6	7	8	9	10	11
	Bath Hardware Install		Interior Final Paint			
12	13	14	15	16	17	18
Interior Final Paint						
19	20	21	22	23	24	25
Plumbing Trim						
26	27	28	29	30	May 1	2
Plumbing Trim						
3	4	5	6	7	8	9
HVAC Trim						

May 2026 - June 2026

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
10							
11							
12							
13							
14				Electrical Trim	Door/Cabinet Hardware Install		
15							
16							
17				Electrical Trim	Door/Cabinet Hardware Install		
18							
19							
20				Electrical Trim	Door/Cabinet Hardware Install		
21							
22							
23							
24							
25				Electrical Trim	Door/Cabinet Hardware Install		
26							
27				Electrical Trim	Door/Cabinet Hardware Install		
28							
29							
30							
31							
June 1			Closets				
2							
3							
4					Final Clean		
5							
6							