



Baker Building Company
18611 215th Way NE
Woodinville, WA 98077
(206) 735- 6328
thomas@bakerbuildco.com

Project Schedule Notes

Project: 4110 78th Ave SE Mercer Island, WA 98040

Re: Wet Season Work

This memo is regarding scheduling for wet season work at the above project address. We will be excavating and installing a window well for a new basement window. This process will take place primarily in the month of February as reflected in the schedule below.

02/02/26 – 02/06/26: Remove patio and excavate as needed for new window well footprint.

02/09/26 – 02/13/26: Form retaining walls, inspect, place concrete.

02/16/26 – 02/20/26: Remove forms. Backfill as needed.

02/23/26 – 02/27/26: Complete window well, window install, and detail items.

Thomas Baker

A handwritten signature in black ink, appearing to read 'T. Baker', written over a white background.

Baker Building Co.