

Emergency Response Procedures

Project: 9734 SE 40th Street, Mercer Island, WA

Parcel Number: 265550-0176

Responsible Parties

- **Site Superintendent:** Russell Palanchuk
- **Erosion Control Lead:** Earthworks LLC, Serge Letvinyuk
- **Emergency Contact (24/7):** 206-427-7896

Potential Emergencies

- Heavy rainfall exceeding BMP capacity
- Unexpected groundwater seepage during excavation
- Slope erosion or soil sloughing
- Sediment discharge offsite

Response Actions

- **Rain Event:** Suspend excavation, cover soils/stockpiles, inspect and reinforce controls.
- **Groundwater:** Pump to approved discharge, install temporary trenches/sumps.
- **Slope Instability:** Stop work, cover slopes, notify geotech.
- **Sediment Track-Out:** Sweep/clean streets, refresh rock entrance.

Communication & Reporting

- Notify City of Mercer Island CPD within 24 hours of major incident.
- Document events with photos and corrective actions.

Recovery

- Resume work only after erosion controls are restored.
- Re-inspect all BMPs before restarting construction.